



Project Observation Report

Observer Name: Lucas Vanisko
 Phone: (630) 904-4300
 Email: Lvanisko@healybender.com
 Date of Report 2022-01-31

Project:	DEMOLITION OF FORMER SIXTH GRADE CENTER
Project Number:	5-2118-40
On Site Time:	9:00 am – 10:35 am
Date of Observation	2022-01-31
Weather:	34° Sunny
Winds:	N @ 5 mph
<u>Personnel on Site</u>	
Lucas Vanisko	Healy Bender Patton & Been Architects

Observations

1. Demolition at Warrior Dome lower-level is in progress at approximately 50% complete. See photo (A) and (B).
2. Demolition at Maintenance Building is in progress at approximately 80% complete.
3. Demolition at Sixth Grade Center is in progress at West and Southwest side of building at approximately 20% complete. See photos (C), (D), and (E).
4. Contractor shall notify the Owner, Jensen Environmental, and HBPB for the anticipated date of the underground storage tank removal (assumed to be a 1,000 gallon gasoline tanks) located partially under the Maintenance Building and shall prepare for removal as required.
5. Soils samples testing related to the underground storage tank that was removed north of the Former Sixth Grade Center is in progress for analysis of potential contaminates. Per Jensen Environmental, a 20-Day Certification was submitted and a 45-Day Report is in preparation. A Stage 1 Investigation is the next step for the site, based on the release, and the exceedences. This would involve stepping out from the exceedences and the collection of soil samples to evaluate the horizontal and vertical extent of impacts from the release.



Project Observation Report

Observer Name: Lucas Vanisko
Phone: (630) 904-4300
Email: Lvanisko@healybender.com
Date of Report: 2022-01-31

(A)



(B)





Project Observation Report

Observer Name: Lucas Vanisko
Phone: (630) 904-4300
Email: Lvanisko@healybender.com
Date of Report: 2022-01-31





Project Observation Report

Observer Name: Lucas Vanisko
Phone: (630) 904-4300
Email: Lvanisko@healybender.com
Date of Report: 2022-01-31

(E)

