



# Project Observation Report

Observer Name: [REDACTED]  
 Phone: [REDACTED]  
 Email: [REDACTED]  
 Date of Report 2022-02-24

<b>Project:</b>	DEMOLITION OF FORMER SIXTH GRADE CENTER
<b>Project Number:</b>	5-2118-40
<b>On Site Time:</b>	12:00 pm – 1:00 pm
<b>Date of Observation</b>	2022-02-24
<b>Weather:</b>	19° Cloudy
<b>Winds:</b>	N @ 7 mph
<b><u>Personnel on Site</u></b>	
Lucas Vanisko	Healy Bender Patton & Been Architects

## Observations

1. Demolition at Sixth Grade Center is in progress at North area of building and approximately 70% complete. See photos (A), (B), (C), and (D).
2. Contractor shall notify the Owner, Jensen Environmental, and HBPB for the anticipated date of the underground storage tank removal (assumed to be a 1,000 gallon gasoline tanks) located partially under the Maintenance Building and shall prepare for removal as required.
3. Seeco Consultants, Inc. (Seeco) was on site 2/23 to review the area where the underground storage tank was removed on the north side of the school. Seeco noted that the tank was not that far from the building, so pipe run to the school was short. Seeco recommended performing borings to delineate the contaminated soils. This would likely delineate a confined small area. Based upon the test results performed by Jensen, the pipe run to west of contaminated run was clean. Tank excavation sidewalls were also clean but the backfill was contaminated. Seeco commented that levels of contamination were minimal. Seeco indicated that they would prepare a proposal for services described above for consideration by the District. The proposal would also include landfill non-special waste disposal acceptance testing parameters to save a step, since would be required for disposal of contaminated soils.



# Project Observation Report

Observer Name: [REDACTED]  
Phone: [REDACTED]  
Email: [REDACTED]  
Date of Report 2022-02-24

(A)



(B)



## Project Observation Report

Observer Name: [REDACTED]

Phone: [REDACTED]

Email: [REDACTED]

Date of Report 2022-02-24

(C)



(D)

